


2016 BOND PROJECT SCHEDULE



AISb
Carriage Crest
Carriage Crest

AISb
CC
CC
Replace fire alarm system



CP019
Completed 2019
Completed 2020

2016 BOND PROJECT SCHEDULE

Kentridge	KR	Install full DDC controls for HVAC, exterior lighting, ventilation, HW, HW pumps and irrigation. Add demand-ventilation controls to gyms, MP rooms, commons areas and libraries in main bldg for energy conservation. Connect main loop pump VFD controls to DDC to control needed flow to actual loop demand.	In Progress	Summer 2025
Kentridge	KR	Remodel of Gym and PAC Foyer	In Progress	Summer 2023
Kentridge	KR	Remodel of D-Wing/Art Department	In Progress	Summer 2024
Kentwood	KW	Grass Fields	In Progress	Changed to Syntehtic / design being done
Kentwood	KW	Tennis Courts	Completed	Completed 2019
Kentwood	KW	Add emergency lighting to classrooms in 561, 562, 113, 114, 116	In Progress	Design 2023 / Complete 2024
Kentwood	KW	Replace entire Roof (except library)and add fall restraint. Installed in 1994. Replacement year 2012-2015	Completed	Completed 2023
Kentwood	KW	Replace 8 portable classroom wood construction ramps with metal ramps due to short life-cycle and safety for fall prevention.	Completed	Completed 2019
Kentwood	KW	PAC Remodel	Completed	Completed 2023
Lake Youngs	LY	Multipurpose Rooms	Completed	Completed 2021
Lake Youngs	LY	Replace roof (installed in 1998) and add fall restraint.	In progress	Summer 2024
Lake Youngs	LY	Replace 50 y/o inefficient boilers with high efficiency boilers	Completed	Completed 2020
Lake Youngs	LY	Expansion of Health Room	Completed	Completed 2022
Mattson	MA	Fields/Tracks/Courts	Completed	Completed 2022
Mattson	MA	Replace 3 portable classroom wood construction ramps with metal ramps due to short life-cycle and safety for fall prevention.	Completed	Completed 2019
Maintenance	MAINT	Install a fire alarm system in the Maintenance building	Not Started	Design 2024 / Complete 2025
Maintenance	MAINT			



2016 BOND PROJECT SCHEDULE

Pinetree

PT

Multipurpose Room

